

THE CONSTRUCTION CORNER

THE OFFICIAL NEWSLETTER FOR PVN CONSTRUCTION

May 7, 2021

Vol.24

CONSTRUCTION CONTINUES ON PVN'S CAMPUS



PROGRESS IN THE CORRIGAN BUILDING



Left (Top) - Floor tile being installed in the prep area of the Spa Café.
(Bottom) Framing continuing at the Hawthorne construction site.
Right - Framing structure at the Corrigan entry vestibule.

WHAT TO EXPECT WHILE THEY'RE CONSTRUCTING

A Guide to Construction at PVN

MAY 10 - 14

- The Hawthorne:
 - Framing on level one continues and framing for level two begins next week.
 - Contractors will begin the final backfill of soil on the basement wall.
- The Corrigan building:
 - Finish installing ceiling and floor tiling in the Spa Café.
 - Continue mechanical and electrical work in the reception area.
 - Begin framing the layout for the new dining spaces.
- The gatehouse:
 - Finish the installation of the ceiling tile.
 - Add final layer of interior paint.
- [To view previous issues of The Construction Corner, click here.](#)
- [Click here to watch live cameras of the construction over the Hawthorne garage.](#)

**All timelines are subject to change due to weather or other unforeseen circumstances.*